

UCSC McHenry Library - Short Interval Schedule

ID	Task Name	Duration	Start	Finish	May					June					July		
					4/30	5/7	5/14	5/21	5/28	6/4	6/11	6/18	6/25	7/2			
1	shoring / underpin 1st lift	6 days	Fri 4/28/06	Fri 5/5/06													
2	excavate / shore / underpin 2nd lift	9 days	Mon 5/8/06	Thu 5/18/06													
3	excavate / shore / underpin 3rd lift	9 days	Fri 5/19/06	Wed 5/31/06													
4	excavate / shore / underpin / 4th lift	8 days	Thu 6/1/06	Mon 6/12/06													
5	geological mapping at bottom of excavation	2 days	Tue 6/13/06	Wed 6/14/06													
6	additional excavation	5 days	Thu 6/15/06	Wed 6/21/06													
7	lime treatment	10 days	Thu 6/22/06	Wed 7/5/06													
8	drilling & epoxying of G-line dowels on/off	36 days	Mon 5/1/06	Mon 6/19/06													