

UCSC McHenry Library - Short Interval Schedule

ID	Task Name	Duration	Start	July					August				
				6/25	7/2	7/9	7/16	7/23	7/30	8/6	8/13		
1	Lime treatment	21 days	Mon 6/26/06	[Task 1: 6/26/06 - 7/16/06]									
2	Drill and epoxy dowels G line	24 days	Mon 6/26/06	[Task 2: 6/26/06 - 7/20/06]					[Task 2: 7/20/06 - 7/23/06]				
3	Mat # 1 bottom rebar	1 day	Fri 7/28/06						[Task 3: 7/28/06]				
4	G line 10" wall rebar	4 days	Wed 7/26/06					[Task 4: 7/26/06 - 7/30/06]					
5	Utilities in mat # 1	10 days	Mon 7/24/06					[Task 5: 7/24/06 - 8/3/06]					
6	Mat # 1 top rebar	11 days	Tue 8/1/06						[Task 6: 8/1/06 - 8/11/06]				
7	Mat # 2 bottom rebar	10 days	Fri 8/4/06							[Task 7: 8/4/06 - 8/14/06]			
8	G line wall scaffolding	2 days	Tue 8/1/06						[Task 8: 8/1/06 - 8/3/06]				
9	Shotcrete G line wall	2 days	Mon 8/7/06							[Task 9: 8/7/06 - 8/9/06]			
10	Mat pour # 1	1 day	Wed 8/16/06								[Task 10: 8/16/06]		