

UCSC McHenry Library - Short Interval Schedule

ID	Task Name	Duration	Start	Finish	September					
					8/20	8/27	9/3	9/10	9/17	9/24
1	Utilities in mat # 2	4 days	Tue 8/22/06	Fri 8/25/06						
2	Mat # 2 rebar	10 days	Tue 8/22/06	Mon 9/4/06						
3	Mat # 2 pour	1 day	Wed 9/6/06	Wed 9/6/06						
4	Mock up rebar	2 days	Tue 8/22/06	Wed 8/23/06						
5	Double up forms for mockup	4 days	Thu 8/24/06	Tue 8/29/06						
6	Pour mock up	1 day	Thu 8/31/06	Thu 8/31/06						
7	Set vertical east rebar	3 days	Wed 8/23/06	Fri 8/25/06						
8	Form vertical east pour # 1	3 days	Mon 8/28/06	Wed 8/30/06						
9	Pour vertical East # 1	1 day	Thu 8/31/06	Thu 8/31/06						
10	Install subdrainage	4 days	Tue 9/5/06	Fri 9/8/06						
11	Waterproof G-line wall	4 days	Tue 9/5/06	Fri 9/8/06						
12	Waterproof mat edge	5 days	Mon 9/11/06	Fri 9/15/06						
13	Begin backfill	1 day	Mon 9/18/06	Mon 9/18/06						