

## UCSC McHenry Library - Short Interval Schedule

ID	Task Name	Duration	Start	Finish	October				November			
					10/1	10/8	10/15	10/22	10/29	11/5	11/12	
1	Install subdrainage	5 days	Mon 10/30/06	Fri 11/3/06								
2	Waterproof mat edge	5 days	Mon 10/23/06	Fri 10/27/06								
3	Backfill	15 days	Mon 10/30/06	Fri 11/17/06								
4	Form deck 1st fl pour # 2	7 days	Tue 10/17/06	Wed 10/25/06								
5	MEP inserts deck # 2	2 days	Thu 10/26/06	Fri 10/27/06								
6	Rebar deck # 2	6 days	Fri 10/27/06	Fri 11/3/06								
7	Place deck # 2	1 day	Mon 11/6/06	Mon 11/6/06								
8	Form vertical # 7	4 days	Wed 10/18/06	Mon 10/23/06								
9	Rebar vertical # 7	4 days	Fri 10/20/06	Wed 10/25/06								
10	MEP vertical # 7	4 days	Tue 10/24/06	Fri 10/27/06								
11	Double up vertical # 7	4 days	Fri 10/27/06	Wed 11/1/06								
12	Pour vertical # 7	1 day	Thu 11/2/06	Thu 11/2/06								
13	Form deck 1st fl pour #3	11 days	Mon 10/30/06	Mon 11/13/06								
14	MEP inserts deck # 3	2 days	Fri 11/3/06	Mon 11/6/06								
15	Rebar deck # 3	5 days	Tue 11/7/06	Mon 11/13/06								
16	Place deck # 3	1 day	Mon 11/13/06	Mon 11/13/06								
17	Form vertical # 1A	4 days	Wed 10/25/06	Mon 10/30/06								
18	Rebar vertical # 1A	5 days	Wed 10/25/06	Tue 10/31/06								
19	MEP vertical # 1A	2 days	Tue 10/31/06	Wed 11/1/06								
20	Double up vertical # 1A	3 days	Tue 10/31/06	Thu 11/2/06								
21	Pour vertical # 1A	1 day	Thu 11/2/06	Thu 11/2/06								
22	Form vertical # 1B	4 days	Thu 10/26/06	Tue 10/31/06								
23	Rebar vertical # 1B	4 days	Thu 10/26/06	Tue 10/31/06								
24	MEP vertical # 1B	2 days	Wed 11/1/06	Thu 11/2/06								
25	Double up vertical # 1B	1 day	Wed 11/1/06	Wed 11/1/06								
26	Pour vertical # 1B	1 day	Fri 11/3/06	Fri 11/3/06								

