

## UCSC McHenry Library - Short Interval Schedule

ID	Task Name	Duration	Start	Finish	December						
					11/12	11/19	11/26	12/3	12/10	12/17	
1	<b>Backfill at 7 Line</b>	8 days	Wed 11/29/06	Fri 12/8/06							
2	Drain rock/Pipe	2 days	Wed 11/29/06	Thu 11/30/06							
3	Waterproofing	2 days	Fri 12/1/06	Mon 12/4/06							
4	Rock and Backfill	5 days	Mon 12/4/06	Fri 12/8/06							
5	<b>Backfill at N and 15 Lines</b>	7 days	Mon 12/11/06	Tue 12/19/06							
6	Drain rock/Pipe	6 days	Mon 12/11/06	Mon 12/18/06							
7	Waterproofing	1 day	Tue 12/19/06	Tue 12/19/06							
8	Rock and backfill	5 days	Mon 12/11/06	Fri 12/15/06							
9	<b>Area #1 Deck (1st to 2nd)</b>	20 days	Fri 11/17/06	Thu 12/14/06							
10	Form deck	20 days	Fri 11/17/06	Thu 12/14/06							
11	MEP inserts	3 days	Wed 11/29/06	Fri 12/1/06							
12	Rebar/conduit	9 days	Mon 12/4/06	Thu 12/14/06							
13	Place deck Concrete	1 day	Thu 12/14/06	Thu 12/14/06							
14	<b>Area #2 Vertical</b>	5 days	Tue 11/28/06	Mon 12/4/06							
15	Set edges	2 days	Tue 11/28/06	Wed 11/29/06							
16	Form 1 side	2 days	Wed 11/29/06	Thu 11/30/06							
17	MEP inserts	3 days	Wed 11/29/06	Fri 12/1/06							
18	Finish rebar	2 days	Thu 11/30/06	Fri 12/1/06							
19	Double-up	2 days	Fri 12/1/06	Mon 12/4/06							
20	Pour Vertical	1 day	Mon 12/4/06	Mon 12/4/06							