

UCSC McHenry Library - Short Interval Schedule

ID	Task Name	Duration	Start	Finish	January					February				
					12/24	12/31	1/7	1/14	1/21	1/28	2/4	2/11		
1	Footing at 6-7 line	22 days	Tue 1/9/07	Wed 2/7/07										
2	Excavate	4 days	Tue 1/9/07	Fri 1/12/07										
3	CDF	4 days	Thu 1/11/07	Tue 1/16/07										
4	Backfill	2 days	Wed 1/17/07	Thu 1/18/07										
5	Ex Footings	1 day	Fri 1/19/07	Fri 1/19/07										
6	Rebar	10 days	Wed 1/24/07	Tue 2/6/07										
7	Pour footing	1 day	Wed 2/7/07	Wed 2/7/07										
8	Area #2 Deck (3rd)	19 days	Tue 1/16/07	Fri 2/9/07										
9	Form deck	16 days	Tue 1/16/07	Tue 2/6/07										
10	MEP inserts	4 days	Thu 1/25/07	Tue 1/30/07										
11	Rebar/conduit	8 days	Tue 1/30/07	Thu 2/8/07										
12	Place deck Concrete	1 day	Fri 2/9/07	Fri 2/9/07										
13	Footing at E Stair	17 days	Tue 1/23/07	Wed 2/14/07										
14	Excavate	1 day	Tue 1/23/07	Tue 1/23/07										
15	Form	3 days	Wed 1/24/07	Fri 1/26/07										
16	Rebar	12 days	Mon 1/29/07	Tue 2/13/07										
17	Pour footing	1 day	Wed 2/14/07	Wed 2/14/07										
18	Ground Floor Overhead	22 days	Tue 1/2/07	Wed 1/31/07										
19	Rough-in	22 days	Tue 1/2/07	Wed 1/31/07										
20	Ground Floor Topping Slab	1 day	Wed 2/21/07	Wed 2/21/07										
21	Placement 1st Half	1 day	Wed 2/21/07	Wed 2/21/07										