

## UCSC McHenry Library - Short Interval Schedule

ID	Task Name	Duration	Start	Finish	July							
					6/11	6/18	6/25	7/2	7/9	7/16	7/23	
1	Excavate / shore / underpin / 4th lift	3 days	Wed 6/21/06	Fri 6/23/06								
2	Geological mapping at bottom of ex	5 days	Tue 6/20/06	Mon 6/26/06								
3	Lime treatment	10 days	Mon 6/26/06	Fri 7/7/06								
4	Drilling & epoxying of G-line dowels on/off	37 days	Mon 5/1/06	Tue 6/20/06								
5	Temporary shoring	38 days	Mon 5/1/06	Wed 6/21/06								
6	Excavate below do-line	3 days	Wed 6/21/06	Fri 6/23/06								
7	Chip 4" off G-line piers	8 days	Wed 6/21/06	Fri 6/30/06								
8	Drill & epoxy dowels @ G-line piers, 10" wall	6 days	Fri 6/23/06	Fri 6/30/06								
9	Scaffolding @ G-line	5 days	Mon 7/17/06	Fri 7/21/06								
10	Rebar 10" wall @ G-line	5 days	Mon 7/10/06	Fri 7/14/06								
11	Shotcrete 10" wall @ G-line	4 days	Mon 7/17/06	Thu 7/20/06								
12	Mat pour #1 bottom rebar	10 days	Mon 7/17/06	Fri 7/28/06								
13	Utilities under mat	1 day	Fri 7/14/06	Fri 7/14/06								